

TASK	DAYS	START	FINISH	2004												2005												2006												2007												2008	
				MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB				
<b>MLK Jr. / Drew</b>																																																					
<b>AGENCY APPROVAL - PLAN CHECK</b>																																																					
OSHPD Plan Check Review	0	30APR04A	19NOV04A																																																		
OSHPD Backcheck	44	06DEC04A	29SEP05																																																		
OSHPD Stamp Approval	0	30SEP05																																																			
OSHPD Construction Permit	0																																																				
<b>BID &amp; AWARD</b>																																																					
<b>B.o.S.#1 (Adopt 90% CDs)</b>																																																					
Advertise Project	0																																																				
Board Action	0																																																				
File, Adopt & Advertise Board Letter	0																																																				
<b>B.o.S.#2 (Pre-Qual., 100% CDs, Const. Cont.)</b>																																																					
Issue NTP (Consultant Agreement)	0																																																				
Construction Bid Period	0																																																				
Evaluate Bids	0																																																				
AED to Prepare General Conditions for Bid	0																																																				
Announce Final Qualified Contractor's List	0																																																				
Board Action	0																																																				
File, Adopt & Adv. Approved Dwgs. & Cont. list	0																																																				
<b>B.o.S.#3 (Award Construction Contract)</b>																																																					
Award & Execute Contract	0																																																				
Board Action	0																																																				
File / Award Board Letter	0																																																				
<b>CONSTRUCTION</b>																																																					
Issue NTP (Construction)	0																																																				
Consultant Agreement Work Period	0																																																				
CONSTRUCTION (overall phase)	0																																																				
Punchlist & Project Close-out	0																																																				
Construction Work ( current plan)	0																																																				
Substantial Completion (anticipated)	0	31DEC12																																																			

per direction from  
C.A.O.  
No Authorization  
to Commence  
Bid / Award  
Process



© Primavera Systems, Inc.

**SB1953**  
**Project Update**  
**MLK - Drew**

by S. Pogact			
Date	Revision	Checked	Approved
30AUG05	July update (31JULY05)		
02AUG05	June update (30JUN05)		
23JUN05	May update (31MAY05)		