

SB 1953: PROGRAM COST SUMMARY w/ HDH

Date: 12/15/2005

Page: 1 of 1

	Budgeted			Committed					Invoices Approved	Percentages			
Cost Category		Original Amount	Approved Revisions	Projected	Original Amount	Approved Revisions	Total	Balance	Projected	to Date	% Invoiced v.Budgeted	% Invoiced v.Commited	% Commited v.Budgeted
		(A)	(B)	(C = A+B)	(D)	(E)	(F=D+E)	(G)	(H = F+G)	(1)	(J = I/C)	(K =I/D)	(L =D/C)
03	Construction	\$114,601,000	(\$3,836,250)	\$110,764,750	\$6,321		\$6,321	\$110,758,429	\$110,764,750	\$6,321	0.01%	100.00%	0.01%
04	Equipment		\$0		\$0								
05	Plans & Specifications	\$13,652,000	\$586,000	\$14,238,000	\$11,945,000	\$1,195,966	\$13,140,966	\$1,097,034	\$14,238,000	\$8,121,926	57.04%	61.81%	92.30%
06	Consultant Services	\$15,142,000	\$1,040,250	\$16,182,250	\$15,150,190	\$1,040,250	\$16,190,440	(\$8,190)	\$16,182,250	\$8,828,747	54.56%	54.53%	100.05%
07	Jurisd. Rev., Plan Check & Permits	\$1,879,000	\$0	\$1,879,000	\$865,000		\$865,000	\$1,014,000	\$1,879,000	\$854,264	45.46%	98.76%	46.04%
08	County Services*	\$10,413,000	\$2,195,000	\$12,608,000	\$10,413,000	\$2,195,000	\$12,608,000		\$12,608,000	\$2,721,740	21.59%	21.59%	100.00%
09	Misc. Expenditure	\$84,000	\$15,000	\$99,000	\$0			\$99,000	\$99,000				
	Grand Total:	\$155,771,000		\$155,771,000	\$38,379,511	\$4,431,216	\$42,810,727	\$112,960,273	\$155,771,000	\$20,532,999	13.18%	47.96%	27.48%