

TASK	DAYS	START	FINISH	2004												2005												2006												2007												2008	
				MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB				
<b>MLK Jr. / Drew</b>																																																					
<b>AGENCY APPROVAL - PLAN CHECK</b>																																																					
OSHPD Plan Check Review	0	30APR04A	19NOV04A																																																		
OSHPD Backcheck #1	0	16MAY05A	18AUG05A																																																		
OSHPD Backcheck #2	32	14APR06A	13JUL06																																																		
OSHPD Stamp Approval	0	14JUL06																																																			
OSHPD Construction Permit	0																																																				
<b>BID &amp; AWARD</b>																																																					
<b>B.o.S.#1 (Adopt 90% CDs)</b>																																																					
Advertise Project	0																																																				
File, Adopt & Advertise Board Letter	0																																																				
Board Action	0																																																				
<b>B.o.S.#2 (Pre-Qual., 100% CDs, Consit. Cont.)</b>																																																					
Issue NTP (Consultant Agreement)	0																																																				
Construction Bid Period	0																																																				
Evaluate Bids	0																																																				
AED to Prepare General Conditions for Bid	0																																																				
Announce Final Qualified Contractor's List	0																																																				
Board Action	0																																																				
File, Adopt & Adv. Approved Dwgs. & Cont. list	0																																																				
<b>B.o.S.#3 (Award Construction Contract)</b>																																																					
Award & Execute Contract	0																																																				
File / Award Board Letter	0																																																				
Board Action	0																																																				
<b>CONSTRUCTION</b>																																																					
Issue NTP (Construction)	0																																																				
Substantial Completion (anticipated)	0																																																				
CONSTRUCTION (overall phase)	0																																																				
Consultant Agreement Work Period	0																																																				
Punchlist & Project Close-out	0																																																				
Construction Work ( current plan)	0																																																				

per direction from  
C.A.O.  
No Authorization  
to Commence  
Bid / Award  
Process



© Primavera Systems, Inc.

**SB1953**  
**Project Update**  
**MLK - Drew**

by S. Pogact			
Date	Revision	Checked	Approved
22JUN06	May '06 update (31May06)		
24MAY06	April '06 update (30APR06)		
24APR06	March '06 update (31MAR06)		
21MAR06	February '06 update (28FEB06)		
23FEB06	January '06 update (31JAN06)		
23JAN06	December '05 update (31DEC05)		
20DEC05	November '05 update (30NOV05)		
17NOV05	October '05 update (31OCT05)		