

TASK	DAYS	START	FINISH	2004												2005												2006												2007												2008	
				MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB				
<b>MLK Jr. / Drew</b>																																																					
<b>AGENCY APPROVAL - PLAN CHECK</b>																																																					
OSHPD Plan Check Review	0	30APR04A	19NOV04A																																																		
OSHPD Backcheck #1	0	16MAY05A	18AUG05A																																																		
OSHPD Backcheck #2	0	14APR06A	02AUG06A																																																		
OSHPD Stamp Approval	0	02AUG06A																																																			
OSHPD Construction Permit	0																																																				
<b>BID &amp; AWARD</b>																																																					
<b>B.o.S.#1 (Adopt 90% CDs)</b>																																																					
File, Adopt & Advertise Board Letter	0																																																				
Advertise Project	0																																																				
Board Action	0																																																				
<b>B.o.S.#2 (Pre-Qual., 100% CDs, Consit. Cont.)</b>																																																					
Issue NTP (Consultant Agreement)	0																																																				
Construction Bid Period	0																																																				
Evaluate Bids	0																																																				
AED to Prepare General Conditions for Bid	0																																																				
File, Adopt & Adv. Approved Dwgs. & Cont. list	0																																																				
Announce Final Qualified Contractor's List	0																																																				
Board Action	0																																																				
<b>B.o.S.#3 (Award Construction Contract)</b>																																																					
File / Award Board Letter	0																																																				
Award & Execute Contract	0																																																				
Board Action	0																																																				
<b>CONSTRUCTION</b>																																																					
Issue NTP (Construction)	0																																																				
Substantial Completion (anticipated)	0																																																				
CONSTRUCTION (overall phase)	0																																																				
Consultant Agreement Work Period	0																																																				
Punchlist & Project Close-out	0																																																				
Construction Work ( current plan)	0																																																				

per direction from  
C.A.O.  
No Authorization  
to Commence  
Bid / Award  
Process



© Primavera Systems, Inc.

**SB1953**  
**Project Update**  
**MLK - Drew**

by S. Pogact			
Date	Revision	Checked	Approved
26SEP06	August '06 update (31AUG06)		
22AUG06	July '06 update (31JUL06)		
02AUG06	June '06 update (30JUN06)		
22JUN06	May '06 update (31MAY06)		
24MAY06	April '06 update (30APR06)		
24APR06	March '06 update (31MAR06)		
21MAR06	February '06 update (28FEB06)		
23FEB06	January '06 update (31JAN06)		