

SB 1953: PROGRAM COST SUMMARY w/ HDH

Date: 08/31/2006

Page: 1 of 1

Invoices

		Budgeted			Committed					Approved	Percentages		
Cost Category		Original Amount (A)	Approved Revisions (B)	Projected (C = A+B)	Original Amount (D)	Approved Revisions (E)	Total (F=D+E)	Balance (G)	Projected (H = F+G)	to Date	% Invoiced v.Budgeted	% Invoiced v.Commited (K =I/D)	% Commited v.Budgeted (L =D/C)
03	Construction	\$114,601,000		\$110,764,750	\$20,334	(-)	, ,	\$110,744,416	` ,		0.02%	100.00%	0.02%
04	Equipment		\$0		\$0								
05	Plans & Specifications	\$13,652,000	\$586,000	\$14,238,000	\$11,945,000	\$1,185,566	\$13,130,566	\$1,107,434	\$14,238,000	\$8,341,967	58.59%	63.53%	92.22%
06	Consultant Services	\$15,142,000	\$1,040,250	\$16,182,250	\$15,150,190	\$1,040,250	\$16,190,440	(\$8,190)	\$16,182,250	\$9,527,901	58.88%	58.85%	100.05%
07	Jurisd. Rev., Plan Check & Permits	\$1,879,000	\$0	\$1,879,000	\$865,000		\$865,000	\$1,014,000	\$1,879,000	\$853,608	45.43%	98.68%	46.04%
08	County Services*	\$10,413,000	\$2,195,000	\$12,608,000	\$10,413,000	\$2,195,000	\$12,608,000		\$12,608,000	\$2,906,913	23.06%	23.06%	100.00%
09	Misc. Expenditure	\$84,000	\$15,000	\$99,000	\$0			\$99,000	\$99,000				
												_	
	Grand Total:	\$155,771,000		\$155,771,000	\$38,393,524	\$4,420,816	\$42,814,340	\$112,956,660	\$155,771,000	\$21,650,723	13.90%	50.57%	27.49%