



SB 1953: OVERALL COST SUMMARY BY PROJECT

Date: 08/07/2006

Page: 1 of 4

Cost Category	Budgeted			Committed					Invoices Approved to Date (I)	Percentages		
	Original Amount (A)	Approved Revisions (B)	Projected (C = A+B)	Original Amount (D)	Approved Revisions (E)	Total (F=D+E)	Balance (G)	Projected (H = F+G)		% Invoiced v.Budgeted (J = I/C)	% Invoiced v.Committed (K = I/D)	% Committed v.Budgeted (L = D/C)
<u>00000354 HARBOR - UCLA MEDICAL CENTER</u>												
03 Construction	\$29,459,000	(\$3,836,250)	\$25,622,750				\$25,622,750	\$25,622,750				
04 Equipment		\$0										
05 Plans & Specifications	\$3,614,000	\$586,000	\$4,200,000	\$3,093,000	\$763,754	\$3,856,754	\$343,246	\$4,200,000	\$2,684,537	63.92%	69.61%	91.83%
06 Consultant Services	\$4,535,000	\$1,040,250	\$5,575,250	\$4,535,000	\$1,040,250	\$5,575,250		\$5,575,250	\$3,395,858	60.91%	60.91%	100.00%
07 Jurisd. Rev., Plan Check & Permits	\$483,000	\$0	\$483,000	\$335,000		\$335,000	\$148,000	\$483,000	\$331,033	68.54%	98.82%	69.36%
08 County Services*	\$2,905,000	\$2,195,000	\$5,100,000	\$2,905,000	\$2,195,000	\$5,100,000		\$5,100,000	\$1,294,888	25.39%	25.39%	100.00%
09 Misc. Expenditure	\$21,000	\$15,000	\$36,000				\$36,000	\$36,000				
Totals:	\$41,017,000		\$41,017,000	\$10,868,000	\$3,999,004	\$14,867,004	\$26,149,996	\$41,017,000	\$7,706,317	18.79%	51.84%	36.25%

*Commitments for County Services are Budgeted commitments and are not based on contracts.

**HDH Hospital Design and PM/CM Contracts Suspended as of 7/11/02

1.4 EXHIBIT B



SB 1953: OVERALL COST SUMMARY BY PROJECT

Date: 08/07/2006

Page: 2 of 4

Cost Category	Budgeted			Committed					Invoices Approved to Date (I)	Percentages		
	Original Amount (A)	Approved Revisions (B)	Projected (C = A+B)	Original Amount (D)	Approved Revisions (E)	Total (F=D+E)	Balance (G)	Projected (H = F+G)		% Invoiced v.Budgeted (J = I/C)	% Invoiced v.Committed (K = I/D)	% Committed v.Budgeted (L = D/C)
<u>0000356 MARTIN LUTHER KING JR./ DREW MC</u>												
03 Construction	\$52,681,000	\$0	\$52,681,000	\$6,076		\$6,076	\$52,674,924	\$52,681,000	\$6,076	0.01%	100.00%	0.01%
04 Equipment		\$0										
05 Plans & Specifications	\$5,967,000	\$0	\$5,967,000	\$5,297,000	\$352,940	\$5,649,940	\$317,060	\$5,967,000	\$3,841,214	64.37%	67.99%	94.69%
06 Consultant Services	\$5,506,000	\$0	\$5,506,000	\$5,514,190		\$5,514,190	(\$8,190)	\$5,506,000	\$3,552,987	64.53%	64.43%	100.15%
07 Jurisd. Rev., Plan Check & Permits	\$864,000	\$0	\$864,000	\$475,000		\$475,000	\$389,000	\$864,000	\$472,559	54.69%	99.49%	54.98%
08 County Services*	\$3,100,000	\$0	\$3,100,000	\$3,100,000		\$3,100,000		\$3,100,000	\$870,127	28.07%	28.07%	100.00%
09 Misc. Expenditure	\$21,000	\$0	\$21,000				\$21,000	\$21,000				
Totals:	\$68,139,000		\$68,139,000	\$14,392,265	\$352,940	\$14,745,205	\$53,393,795	\$68,139,000	\$8,742,963	12.83%	59.29%	21.64%

*Commitments for County Services are Budgeted commitments and are not based on contracts.

**HDH Hospital Design and PM/CM Contracts Suspended as of 7/11/02

1.4 EXHIBIT B



SB 1953: OVERALL COST SUMMARY BY PROJECT

Date: 08/07/2006

Page: 3 of 4

Cost Category	Budgeted			Committed					Invoices Approved to Date (I)	Percentages		
	Original Amount (A)	Approved Revisions (B)	Projected (C = A+B)	Original Amount (D)	Approved Revisions (E)	Total (F=D+E)	Balance (G)	Projected (H = F+G)		% Invoiced v.Budgeted (J = I/C)	% Invoiced v.Committed (K = I/D)	% Committed v.Budgeted (L = D/C)
<u>00000357</u>	<u>HIGH DESERT HOSPITAL</u>											
03 Construction	\$16,422,000	\$0	\$16,422,000				\$16,422,000	\$16,422,000				
04 Equipment		\$0										
05 Plans & Specifications	\$2,047,000	\$0	\$2,047,000	\$1,765,000		\$1,765,000	\$282,000	\$2,047,000	\$437,087	21.35%	24.76%	86.22%
06 Consultant Services	\$2,290,000	\$0	\$2,290,000	\$2,290,000		\$2,290,000		\$2,290,000	\$299,355	13.07%	13.07%	100.00%
07 Jurisd. Rev., Plan Check & Permits	\$269,000	\$0	\$269,000				\$269,000	\$269,000				
08 County Services*	\$2,052,000	\$0	\$2,052,000	\$2,052,000		\$2,052,000		\$2,052,000	\$148,467	7.24%	7.24%	100.00%
09 Misc. Expenditure	\$21,000	\$0	\$21,000				\$21,000	\$21,000				
Totals:	\$23,101,000		\$23,101,000	\$6,107,000		\$6,107,000	\$16,994,000	\$23,101,000	\$884,909	3.83%	14.49%	26.44%

*Commitments for County Services are Budgeted commitments and are not based on contracts.

**HDH Hospital Design and PM/CM Contracts Suspended as of 7/11/02

1.4 EXHIBIT B



SB 1953: OVERALL COST SUMMARY BY PROJECT

Date: 08/07/2006

Page: 4 of 4

Cost Category	Budgeted			Committed					Invoices Approved to Date (I)	Percentages		
	Original Amount (A)	Approved Revisions (B)	Projected (C = A+B)	Original Amount (D)	Approved Revisions (E)	Total (F=D+E)	Balance (G)	Projected (H = F+G)		% Invoiced v.Budgeted (J = I/C)	% Invoiced v.Committed (K = I/D)	% Committed v.Budgeted (L = D/C)
<u>00000358</u> OLIVE VIEW - UCLA MEDICAL CENTER												
03 Construction	\$16,039,000	\$0	\$16,039,000	\$14,258		\$14,258	\$16,024,742	\$16,039,000	\$14,258	0.09%	100.00%	0.09%
04 Equipment		\$0										
05 Plans & Specifications	\$2,024,000	\$0	\$2,024,000	\$1,790,000	\$153,872	\$1,943,872	\$80,128	\$2,024,000	\$1,332,784	65.85%	68.56%	96.04%
06 Consultant Services	\$2,811,000	\$0	\$2,811,000	\$2,811,000		\$2,811,000		\$2,811,000	\$2,181,132	77.59%	77.59%	100.00%
07 Jurisd. Rev., Plan Check & Permits	\$263,000	\$0	\$263,000	\$55,000		\$55,000	\$208,000	\$263,000	\$50,016	19.02%	90.94%	20.91%
08 County Services*	\$2,356,000	\$0	\$2,356,000	\$2,356,000		\$2,356,000		\$2,356,000	\$593,432	25.19%	25.19%	100.00%
09 Misc. Expenditure	\$21,000	\$0	\$21,000				\$21,000	\$21,000				
Totals:	\$23,514,000		\$23,514,000	\$7,026,258	\$153,872	\$7,180,130	\$16,333,870	\$23,514,000	\$4,171,622	17.74%	58.10%	30.54%
Grand Total:	\$155,771,000		\$155,771,000	\$38,393,524	\$4,505,816	\$42,899,340	\$112,871,660	\$155,771,000	\$21,505,810	13.81%	50.13%	27.54%

SB 1953 PROGRAM SUMMARY

Total Budgeted Cost	\$155,771,000
Total Committed Cost	\$42,899,340
Total Invoices Approved to Date	\$21,505,810
Total Retainage to Date	\$80,839
Total (Invoiced - Retainage) to Date	\$21,424,971

*Commitments for County Services are Budgeted commitments and are not based on contracts.

**HDH Hospital Design and PM/CM Contracts Suspended as of 7/11/02