

AIRFIELD IMPROVEMENTS PROJECT

RUNWAY 1-19, TAXIWAY A, TAXIWAY CONNECTORS AND AIRPORT APRON AREA

Thursday, November 13, 2025 9 a.m. – 11 a.m.

AIRFIELD IMPROVEMENTS PROJECT

Agenda

- ✓ Project Overview
- ✓ Project Origin & Public Participation
- ✓ Project Phasing
- ✓ Project Schedule & Next Steps
- ✓ Discussion





AIRFIELD IMPROVEMENTS PROJECT

Project Overview

✓ Rehabilitation of Runway 1-19, Reconstruction of Taxiway A, and Taxiway Connectors

- New 3" asphalt surface course over reclaimed base on Runway 1-19
- Reconstruct Taxiway A and Connectors B, C, D, E, and F, per FAA standards
 - Reconfiguration of D
- New pavement markings and edge lighting
 - New LED Runway lighting
 - New centerline LED Taxiway lighting

✓ Rehabilitation of Apron

- Crack seal and seal coat south of fuel island apron area
- Pavement markings to be remarked following seal coat





AIRFIELD IMPROVEMENTS PROJECT

Project Overview & Project Origin

✓ Project Cost

- EMT Runway & Taxiway Rehabilitation Project is estimated to cost \$13,000,000.
 - 95% funded by the FAA and 5% up to \$150,000 Caltrans matching grant.
- EMT South Apron Crack & Slurry seal Project is estimated to cost \$1,600,000.
 - 95% funded by the FAA.

✓ Project Origin

- Part of LA County's Airport Capital Improvement Program- Vetted, approved, and funded by the FAA
- Consistent with our Pavement Management Plan



AIRFIELD IMPROVEMENTS PROJECT

Project Origin & Public Participation

✓ Commission Meetings

• Since the inception of the project in 2023, project updates are presented nearly monthly during the monthly Aviation Commission meetings.

✓ Project Charrette

- Stakeholder charrette held February 2024
- Total of 15 attendees from County, consultants, and stakeholders
- Discussed project scope, community impacts and stakeholder concerns

✓ 1st Project Meeting

- 1st Stakeholder meeting held June 2025
- Total of 20 attendees from the Airport stakeholders


✓ Project Fact Sheets, Airport Newsletter

- Project information will be included in the monthly newsletter available at the airport and mailed to airport tenants
- Project fact sheets will be posted at access points and public spaces
- Project updates will begin several weeks prior to mobilization



AIRFIELD IMPROVEMENTS PROJECT

Project Phasing




- ✓ Phase 1 Runway 1-19 Rehabilitation
 - 30-day runway closure
- ✓ Phase 2A & 2B Taxiway Connectors
 - 30- day nighttime construction or concurrently with phase 1

- ✓ Phase 3A & 3B Taxiway A
 - Multi-phased, anticipated 60 days
 - 3A 30 days, 3B 30 days
 - Full- Depth Reconstruction
 - Runway will be opened for duration



AIRFIELD IMPROVEMENTS PROJECT

Project Phasing




✓ Apron 1A

15-day closure of apron area
 1A

✓ Apron 1B

15-day closure of apron area
 1B





AIRFIELD IMPROVEMENTS PROJECT

2026 Project Schedule

- Anticipated EMT Runway-Taxiway Construction Fall 2026
 - √ The Project is in the 90% design phase
 - ✓ Anticipated design completion of early 2026
 - ✓ Anticipated FAA Construction Grant in 2026
 - ✓ Anticipated construction of Fall 2026

- Anticipated EMT Apron Repairs (Crack Slurry Seal)
 Construction Summer 2026
 - √ 100% design complete
 - ✓ FAA Construction Grant issued
 - ✓ Anticipated construction of summer 2026



AIRFIELD IMPROVEMENTS PROJECT

Next Steps

- ✓ Continue to complete design set in coordination with the FAA
- ✓ Collaborate with airport tenants to minimize potential impacts resulting from project work
 - Tenants will have the option to stay at another LA County
 Airport tie-down for no additional charges during the 30-day
 runway closure.



AIRFIELD IMPROVEMENTS PROJECT

Open Discussion and Q&A

QUESTIONS?



AIRFIELD IMPROVEMENTS PROJECT

Contact Info

Contact

Samuel Maghakian
Facilities Project Manager
(626) 300-4615
smaghakian@dpw.lacounty.gov

