C 2 B - 2543

Found City of Compton monument in handhole. See F.B. 1587-156 & F.B. 1696-163, 240. F.B. 4330-15

Found lead and brass tag marked: "L.A. CO. ENGR." F.B. 1696-238. F.B. 4330-15

Found large boat spike, washer & tin. See F.B. 1696-175, 242. F.B. 4330-15

Found lead and brass tag marked: "L.A. CO. ENGR." See F.B. 1696-177. F.B. 4330-13

280.77 per F.B. 1696-240

371.51 per F.B. 1696-238

185.69

185.72

Set square head spike & tin F.B. 4330-13

Found lead and brass tag marked "L.A. CO. ENGR." Set 1.4' N. & 1.4' W. of P.C. F.B. 4330-14

Set square head spike & tin by pro. jection from lead & tag Willowbrook Ave. per Town of Compton Tract, M.R. 11-68. F.B. 4330-14

Set lead and brass tag marked "L.A. CO. ENGR." By intersection F.B. 4330-8

371.39

Found lead and L.A. Co. Rd. Dept. tag. See Rd. Dept. F.B. 0722-960. F.B. 4330-8

Found brass tack. See Rd. Dept. F.B. 0122-959. F.B. 4330-8

SURVEY CONTROL STATION
COMPTON J-1 1940
Found L.A. Co. Survey Control System Monument in handhole. See F.B. 1696-171, 241 & F.B. 1987-162. F.B. 4330-7
N 4,074,564.57
E 4,220,032.20 (1940 Adjustment)

643.69 per F.B. 1696-241

Found lead and brass tag marked: "L.A. CO. ENGR." See F.B. 1696-239. F.B. 4330-7

371.37 per F.B. 1696-242

Found boat spike, washer & tin flush with surface. See F.B. 1696-172, 242. F.B. 4330-7

COMPTON CIVIC CENTER

C.S. B-5090

AVE.

LAUREL ST.

N 86°36'50" E

30.00

150.73

100.00

150.72

218.23

754.52

Center Line

87.35

17.48

0.04

401.45

PROPERTY CORNER
Set monument marked ·4" below surface. F.B. 4330-13

PROPERTY CORNER
Set monument marked ·4" below surface. F.B. 4330-14

COUNTY ENGINEER PROP. COR. 1974 R.E. 7078

TOWN OF COMPTON

1 2 3 4 5 6

COMPTON CIVIC CENTER

BLOCK 14

PARKING FACILITY

7 8 9 10 11 12

M.R. 11 - 68

E'ly lines of Lots 4 & 10, Block 14, Town of Compton, M.R. 11-68 S 3°18'00" E

311.39

1358.25

371.40

S 3°17'55" E

Center Line

WILLOWBROOK

Found copper tack. See F.B. 1696-162. F.B. 4330-8

Found brass tack in lead. See Rd. Dept. F.B. 0122-960. F.B. 4330-8

Found punch mark in manhole rim. See B.L.B. 974-48 & F.B. 4330-12

Set large boat spike, washer & tin by intersection. F.B. 4330-13

1395.07

371.38

N 3°17'50" W

Center Line

AGACIA AVE.

Set lead and brass tag marked "L.A. CO. ENGR." By intersection F.B. 4330-11

PROPERTY CORNER
Set monument marked · flush with surface. F.B. 4330-11

S 86°36'51" W

401.47

754.55

218.24

MYRRH ST.

ALLEY

Found lead and tack. See F.B. 1974-41 F.B. 4330-12

Set lead and brass tag marked "L.A. CO. ENGR." F.B. 4330-11

Set lead and brass tag marked "L.A. CO. ENGR." 1.4' N. of Intersection of Acacia St. and Willowbrook Ave. per Town of Compton Tract M.R. 11-68. F.B. 4330-11

Found lead and L.A. Co. Rd. Dept. tag. See Rd. Dept. F.B. 4330-8

Found City of Compton monument in handhole. See F.B. 1696-174. F.B. 4330-10

SURVEY CONTROL STATION
COMPTON J-2
Found L.A. Co. Survey Control System Monument in handhole. See F.B. 1696-160. F.B. 4330-9
N 4,071,876.84
E 4,220,187.10 (1940 Adjustment)

VICINITY MAP
NOT TO SCALE



N

40 0 40 80 120

SCALE IN FEET

COUNTY OF LOS ANGELES
DEPARTMENT OF COUNTY ENGINEER
HARVEY T. BRANDT—COUNTY ENGINEER

PREPARED BY SURVEY DIVISION
GEORGE J. FRANCESCHINI—DIVISION ENGINEER

SURVEYED BY J. BAZEN
CHECKED BY R. BARTHOLOMEW
DRAWN BY S. SUNABE

BOUNDARY MAP OF

COMPTON CIVIC CENTER PARKING FACILITY

FOR TOPOGRAPHY SEE SURVEY DIVISION FILE MAP NO. P. T. H216-4

BASIS OF BEARINGS

CALIFORNIA COORDINATE SYSTEM, ZONE 7

COUNTY SURVEYOR'S MAP NO. B-5243
SHEET 1 OF 1 SHEET

FILED: February 20, 19 75
R. J. Hubbell
DEPUTY

SURVEYED SEPT., 1974

REFERENCE F.B. 4330

JOB NUMBER 0018.27

INDEX MAP NO. 26

REVISION		
NO.	BY	DATE

C 2 B - 2543